

BBL Firm Forward Flow Capacity

Available amounts in kWh/h per 15 January 2015

Period	Available capacity related to original BBL project	Available capacity related to expansion project	Total available firm forward flow capacity
01-12-2007 until 15-04-2011	0	0	0
15-04-2011 until 01-10-2011	0	3,100,000	3,100,000
01-10-2011 until 01-01-2012	0	2,200,000	2,200,000
01-01-2012 until 22-03-2013	0	1,900,000	1,900,000
23-03-2013 until 28-03-2012	0	0	0
29-03-2013 until 01-10-2013	0	1,900,000	1,900,000
01-10-2013 until 01-12-2016	0	730,000	730,000
01-12-2016 until 01-10-2022	11,234,375	425,000	11,659,375
01-10-2022 until 01-12-2022	14,555,375	425,000	14,980,375
From 01-12-2022	17,005,375	425,000	17,430,375

This overview is updated on a monthly basis. No rights can be derived from this overview.

The maximum technical capacity of the BBL pipeline related to the original BBL project was 17,005,375 kWh/h. The expansion project means that a fourth compressor has been installed. As a result the maximum technical capacity of the BBL pipeline has risen to around 20,600,000 kWh/h.